

1242

## Tax Invoice

(ORIGINAL FOR RECIPIENT)

e-Invoice

IRN 03aeed32cba31fa516d7e38340df40e5296-  
7aeaBa73ae4bb380317945540b0195e  
Ack No 132418506743938  
Ack Date 3-Jun-24

Amount Chargeable (in words)

**INR One Lakh Seventy Eight Thousand Forty Nine Only**

HSN/SAC	Taxable Value	CGST		SGST/UTGST		Total Tax Amount
		Rate	Amount	Rate	Amount	
84137010	1,09,520.00	6%	6,571.49	6%	6,571.49	13,142.98
998730	46,937.00	9%	4,224.51	9%	4,224.51	8,449.02
	<b>Total</b>		<b>1,56,457.00</b>		<b>10,796.00</b>	<b>21,592.00</b>

**INR Twenty One Thousand Five Hundred Ninety Two Only**

Tax Amount (in words) : INR Twenty One Thousand Five Hundred  
Company's Bank Details  
A/c Holder's Name : KLK Ventures Pvt. Ltd.  
Bank Name : HDFC BANK LTD.  
A/c No. : 50200023642931  
Branch & IFS Code : Nehru Place, New Delhi

**Commodity's PAN : AAACK5830H**

**Compa**  
**Exclu**

We declare that this invoice shows the actual price of the goods described and that all particulars are true and correct.

SUBJECT TO JAMMU & KASHMIR JURISDICTION

www.KLKVenturesPvtLtd.com

Authorised Signatory

1242

Physical Inspection of the material for 138 pumps for Make and Model is carried out at the warehouse of the firm way of random sampling and based on the test reports submitted by the firm, the material is as per The Technical Specification of the NIT.

  
AEE

The material of 0.5HP DC Submersible solar water pumping system, ID No. 1242 under PM-KUSUM component- B has been entered in the M -at-site Register No. \_\_\_\_\_ at page No. 6 Serial No. 58.

Bill verified for the first milestone on account of supply, installation and commissioning of 2HP DC Submersible solar water pumping system against the NTP No.


ST/EDA/Solar pumps/16/2019/CN6641/ B108-15 dated: - 21-05-24

  
Executive Engineer  
JAKEDA  
Science & Technology Department

DETAILS OF AFTER SALE SERVICE CENTRES IN THE DISTRICT

DISTRICT : ANANTNAG  
 NAME OF THR FIRM : KLK Ventures Pvt LTD

S. No.	Name of Dealer/centre	Complete Address	Name of contact Person with Contact Number and e-mail ID
	KRPLE	NATIPORA SRINAGAR	7889867123



**HANDING OVER CERTIFICATE & WARRANTY CARD  
(TO BE PROVIDED TO EACH BENEFICIARY)**

It is hereby certified that the Solar Water Pumping System with following details has been commissioned & handed over to the user in satisfactory working condition. It is further certified that the system has been covered with five year warranty as per the terms & conditions of the contract.


S. No.	Items	Details
1	Pumps capacity & type	2HP DC Submersible
2	Work Order No. & date	CN 664418 08-15(21-05-24)
3	Pump No. 1243 Name of Beneficiary (with mobile number)	Gull MOHD SABAR
4	Exact location on installation (latitude-longitude)	
5	Date of installation	04-06-2024
6	Warranty expires on	
7	Name & Address of the Manufacturer / supplier of the system Contact Number e-mail	KLK Ventures Pvt LTD
8	SPV Module installed Sr. No. Make Model	2475, 2479, 2472 2449
9	Motor Pump Sr. No. Make Model	SOW 09042024 46. SSWF 951 - 0906-120-44092-02-30.
10	Motor Pump Controller Sr. No. Make Model	IP65-SWC - T204046184.
11	Mechanical component and installation as per NIT	Yes/No
12	Earthing provided	Yes/No
13	Training for operation & maintenance of the system	Provided/not provided
14	Technical literature operation & Maintenance manual in English / Hindi	Provided/not provided
15	(In case of complaint dial number..... or e-mail at..... for complaint lodging)	



(Seal & Sign  
Vendor.)

Sig. of Beneficiary

  
Field Official, JAKEDA

  
C/S by Regional Officer,  
JAKEDA

**JOINT COMMISSIONING REPORT (JCR) OF INDIVIDUAL  
BENEFICIARY/Vendor/JAKEDA Official.  
(To be kept in district office)**

Name of system	<u>2 HP DC Submersible Type Capacity</u> <u>SOLAR WATER PUMPING SYSTEM</u>
Work order no. & date	<u>CW 66441/8108-15 (21-05-2024)</u>
Supplier	<u>KLK Ventures Pvt LTD</u>
Date of supply of Material by the firm	<u>30-05-2024</u>
Date of complete installation and commission of the system(s) by the firm.	<u>04-06-2024</u>
Date of Handing over the system(s) to the beneficiary	<u>04-06-2024</u>
Details of Beneficiary: (Pump No., Name Address etc.)	<u>P/S 1242 Gulf MOHD BABAR BADASGAM ANANTNAGI</u>
Certified that ONE no of <u>2</u> HP <u>DC Sub</u> Solar water Pumping Systems in reference to work order no <u>8108-15</u> Dated <u>21-05-2024</u> and further pre-dispatch inspection carried out on Dated _____ has been installed and commissioned at the place mentioned above and taken over the system by beneficiary in good working condition.	



(Seal & Sig. Vendor)

.....  
(JAKEDA Official)

G. Anil Babar  
(Sig. of Beneficiary)

.....  
C/S by Regional Of  
JAKEDA

**JOINT COMMISSIONING REPORT (JCR)**

**(To be submitted to Central Office, JAKEDA)**


Name of District	:	ANANTNAGI
Name of Item	:	2HP DC Submersible
Name of Firm	:	KLK Ventures Pvt Ltd
Work order no. and date	:	CN66441/BINB-15 (21-05-2024)
Total Quantity (as per work order)	:	01
Quantity ordered for district	:	01
Details of Beneficiaries	:	

Pump No.	Name of Beneficiary	Complete Address	Contact No	Date of pre-dispatch inspection	Date of supply of material	Date of complete installation and commissioning	Delay if any (in days)
1242	GULL MOHD BABAR	BADASGAM ANANTNAGI	962293 4922		30-05-24	04-06-24	
				*			

It is certified that..

1. The above said ..... Nos. of ..... HP DC Sub Type solar water Pumping systems in reference to the said work order have been installed and commissioned at the places mentioned and taken over the system by beneficiary in good working condition and the beneficiary(ies) have given this in writing.
2. The firm has also submitted the RMS data and Geo-tagged photographs of each site.
3. The firm has provided Operation, Instruction and Maintenance Manual to the individual beneficiary
4. The firm has submitted the report with labelled photograph regard completion of village community training awareness/sensitization capacity building measures undertaken and development of entrepreneurship etc. in each village.
5. The firm has submitted the handing over certificates of solar photovoltaic water pumping system duly signed by beneficiary and has been duly certified by JAKEDA Official.
6. The firm has submitted the Performance report for 1 day after commissioning based on data received from remote monitoring system or data logger in cases where internet services are not available.
7. The firm has submitted the undertaking certifying that the civil work will withstand the wind speed of 150 km/hr or for load combination as per IS-875 part-V,1997 whichever is critical for a specific region in all weather conditions.
8. The Certificate from JAKEDA Official have been issued to the said beneficiaries. Also, the Handing Over Certificate & Warranty Card have been provided to each beneficiary.
9. The firm submitted the insurance details/certificate of the said beneficiaries.



  
 (Seal & Sig.)  
 Regional Officer,  
 JAKEDA

**Certificate from Regional Officer, JAKEDA**

Following are certified in reference to work order no. 8108-19 dated 21-5-24, for supply installation & commissioning of 1/2/5/7.5/10 HP Solar Water Pumping System installed by the supplier M/s. KUK Ventures PVT LTD.

1. The material supplied is as per pre-dispatch inspection clearance of the approved team of MNRE/ JAKEDA.
2. The system has been installed & commissioned in good condition as per technical specification of tender document.
3. The work has been completed on dated .....(With in stipulated period / with a delay of ..... days)
4. Instruction Manual and Guarantee Card have been provided to beneficiaries.
5. The Supplier has provided basic training to the beneficiaries for routine care & maintenance of the system / plant.
6. The name, complete address, contact person and contact number along with e-mail address of the supplier has been provided to the beneficiaries.



(Seal & Sig.)

Regional Officer, JAKEDA

**Check List for submission of Invoice**

<u>S.No.</u>	<u>Description</u>	<u>Submitted / Not Submitted</u>
1.	Submission of detailed work plan (Project execution plan) within timeline for the lot supplied duly approved by JAKEDA.	<i>SUBMITTED</i>
2.	Submission of evidence in hard copy regarding completion of installation of SWPS in good condition at site duly verified and acknowledged by JAKEDA and the beneficiary.	<i>- Do -</i>
3.	Submission of original supply invoices/Bills duly verified/certified by JAKEDA.	<i>- Do -</i>
4.	Submission of report supported with labelled photographs on completion of village community training awareness/ sensitization capacity building measures undertaken and development of entrepreneurship etc. in each village with relevant photographs.	<i>- Do -</i>
5.	Submission of installation and commissioning report as per prescribed format of JAKEDA with RMS data Geo-tagged Photographs.	<i>- Do -</i>
6.	Operation and Maintenance manual to be provided to each beneficiaries.	<i>- Do -</i>
7.	Submission of handing over certificates of solar photovoltaic water pumping system signed by beneficiary and duly certified by JAKEDA.	<i>- Do -</i>
8.	Performance report for 1 day after commissioning based on data received from data logger.	<i>- Do -</i>
9.	An undertaking shall need to be submitted by the Contractor certifying that the civil work will withstand the wind speed of 150 km/hr in all weather conditions or for load combination as per IS-875 part-V,1997 whichever is critical for a specific region.	<i>- Do -</i>



(Sig. of Field Official, JAKEDA)  
Name:

Regional Officer, JAKEDA

1242

