DETAILS OF AFTER SALE SERVICE CENTRES IN THE DISTRICT

DISTRICT

: JAMMU

NAME OF THE FIRM

:KLK Venture pvt ltd.

S. No	Name of Dealer/centre	Complete Address	Name of Contact Person With Contact Number and e-mail ID
01	KLK Venture Pvt Ltd	4 th Floor,2 nd Flat,Trikuta Complex,Trikuta Nagar,Jammu	Jammu KLK- 1914010990,9773590432 jammu@klkindia.com

Seal & Sig

Vendor

(TO BE PROVIDED TO EACH BENEFICIARY)

It is hereby certified that the solar water pumping system with following details has been commissioned & handed over to the user in satisfactory working condition. It is further certified that the system has been covered with five year warranty as per the terms & conditions of the contract.

S. NO	Items	Details		
01	Pumps Capacity & Type	SHP BE SURFACE		
02	Work Order No.& Date	ST/EDA/SOLAR PUMPS/16/2019/CN66441/9082-87 Dt: 10-07-2024 D090, Deviroler Signh, 9419644003		
03	Pump No. Name of Beneficiary (with mobile number)	· ·		
04	Exact Location on installation (latitude-longitude)	32.560327 7 4.76908 7		
05	Date of installation	22-08-2024		
06	Warranty expires on	21-08-2029.		
07	Name & Address of the Manufacturer/Supplier of the system Contact number e-mail	9354904191 jammu@klkindia.com		
08	SPV Module installed Sr.No Make Model	TB535072466175, 6180, 6178, 6160, 6155, 6176, 6179, 6173, 6160 TB-535		
09	Motor Pump Sr.No Make Model	OC-SE-05102024-20820 EUK.		
10	Motor Pump Controller Sr.No Make Model	IP65-SHPDCIOM- 0620240006 KLK.		
11	Mechanical component and installation as per NIT	Yes/No		
12	Earthing Provided	Yes/No		
13	Training for operation & maintenance of the system	Provided/Not Provided		
14	Technical literature operation & maintenance manual in English/Hindi	Provided/Not provided		
15	In case of complaint dial number 9773590432 or 1914010990 e-mail at jammu@klkindia.com for complaint lodging			

Seal & Sig Vendor Field Official, JAKEDA

C/S by Regional Officer
JAKEDA

Sig.of Beneficiary

JOINT COMMISSIONIG REPORT (JCR) OF INDIVIDUAL BENEFICIARY/Vendor/JAKEDA Official (To be kept in district office)

Name of system	S HP DO SURFACE. TYPE CAPACITY SOLAR WATER PUMPING SYSTEM
Work order no. & date	ST/EDA/SOLAR PUMPS/16/2019/CN66441/ 9082-89
	Dt: 18-07-2024
Supplier	KLK VENTURES PVT LTD, NOIDA
Date of supply of Material by the firm	
Date of complete installation and commission of the system(s) by the firm.	22-08-2024
Date of Handing over the system(s) to the beneficiary	22-08-2024
Details of Beneficiary: (Pump No., Name Address etc.)	2010, Devinder Singh Rlo Suchetgarh.
dispatch inspection carried out on Dated 12	A CA. Solar water Pumping Systems in Dated 10-7-29 and further pre-

(Seal & Sig. Vendor)

(JAKEDA Official)

(Sig. of Beneficiary)

C/S by Regional Officer,
JAKEDA

JOINT COMMSSIONING REPORT (JCR)

(To be submitted to Central Office, JAKEDA)

Name of District

:JAMMU

Name of Item

: 5HP DC SURFACE

Name of Firm

: KLK VENTURES PVT LTD

Work order no./Date: :ST/EDA/SOLAR PUMPS/16/2019/CN66441/9082-89 Dt:10.07.2024

Total Quantity (as per work order)

: 32

Quantity ordered for district

:JAMMU

Details of Beneficiaries

:

Pum p No.	Name of Beneficiary	Complete Address	Contact No	Date of predispatch inspection	Date of supply of material	Date of complete installation and commission inq	Delay if any (in days)
2092	DEVINDER SINGH S/O TARA SINGH	MANGWOLI,CHAK ROI,SUCHETGARH,J AMMU	9419644003	12-12-23		22-8-24	

It is certified that:

- 1. The above said 1 Nos. of 5HP DC SURFACE type solar water Pumping systems in reference to the said work order have been installed and commissioned at the places mentioned and taken over the system by beneficiary in good working condition and the beneficiaries have given this in writing.
- 2. The firm has also submitted the RMS data and Geo-tagged photographs of each site.
- 3. The firm has provided Operation, Instruction and Maintenance Manual to the individual beneficiary
- 4. The firm has submitted the report with labelled photograph regard completion of village community training awareness/sensitization capacity building measures undertaken and development of entrepreneurship etc. in each village.
- 5. The firm has submitted the handing over certificates of solar photovoltaic water pumping system duly signed by beneficiary and has been duly certified by JAKEDA Official.
- 6. The firm has submitted the Performance report for 1 day after commissioning based on data received from remote monitoring system or data logger in cases where internet services are not available.

- 7. The firm has submitted the undertaking certifying that the civil work will withstand the wind speed of 150 km/hr or for load combination as per IS875 part-V,1997 whichever is critical for a specific region in all weather conditions.
- 8. The Certificate from IAKEDA Official have been issued to the said beneficiaries. Also, the Handing Over Certificate & Warranty Card have been provided to each beneficiary.
- 9. The firm submitted the insurance details/certificate of the said beneficiaries.

(Seal & Sig)

Vendor

(Seal & Sig)

Regional Officer,

JAKEDA

Check List For Submission Of Invoice

Sr.No	Description	Submitted /Not Submitted
01	Submission of detailed work plan (Project execution plan) within timeline for the lot supplied duly a JAKEDA.	Submit
02	Submission of evidence in hard copy regarding completion of installation of SWPS in good condition at site duly verified and acknowledged by JAKEDA and the beneficiary.	Shuit
03	Submission of original supply invoices/Bills duly verified/certified by	Submit
04	Submission of report supported with labelled photograph on completion of village community training awareness/ sensitization capacity building measures undertaken and development of entrepreneurship etc. in each village with relevant photographs.	Submit
05	Submission of installation and commissioning report as per prescribed format of IAKEDA with RMS data Geo-tagged Photographs.	Sohmit
06	Operation and Maintenance manual to be provided to each	Colsmit
07	Submission of handing over certificates of so photovoltaic water	Sohmit
08	Performance report for I day after commissioning based on data	Sobwit
09	An undertaking shall need to be submitted by the Contractor certifying that the civil work will withstand the wind speed of 150 km/hr in all weather conditions or for load combination as per IS-875 part-V,1997 whichever is critical for a specific region.	Suhmit

(Seal & Sig.)

Vendor

(Sig of Field officer, JAKEDA

Name:

Check list for submission of invoice

S.No	Description	Submitted/ Not Submitted
01	All the relevant Warranty and Quality (performance test reports) of the lot to be submitted.	Schmit
02	Signing of contract agreement with the Department.	Submit
03	Submission of Contract Performance Guarantee (CPG) as per relevant	Submit
04	Performance report for 1 day after commissioning based on data received from remote monitoring system or data logger in case where	Suhmit
05	An undertaking shall need to be submitted by the Contractor certifying that the civil work will withstand the wind speed of 150 km/hr in all weather conditions or for load combination as per IS-875 part-V,1997 whichever is critical for a specific region.	Solmit.

(Seal & Sig.) Vendor T.O JAKEDA